BULLIN CONSTRUCTION CO.

Water Main Replacement Project

TOWN OF Gravelbourg

Task / Operation	Apr-26																											
	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30
	F	Sa	Su	M	T	W	Th	F	Sa	Su	M	T	W	Th	F	Sa	Su	M	T	W	Th	F	Sa	Su	M	T	W	Th
Mobilization																												
Traffic Accomodation																												
Isolation Valve Installs (Stages 2 & 3)																												
Sanitary Spot Repairs																												
CIPP Install																												
Mill Asphalt (Stages 2 & 3)																												
Install Temporary Water (Stage 2)																												
Dual Water Main Install (Stage 2)																												
Flush, Pressure Test, Chlorinate (Stage 2)																												
Reconnect Water Main at Duprat Street(Stage 2)																												
Reconnect Services (Stage 2)																												
Tie-In Dual Water Mains at WTP (Stage 2)																												
Remove Temporary Water (Stage 2)																												
Install Temporary Water (Stage 3)																												
Cap Existing Water Main (Stage 3)																												
Water Main Install (Stage 3)																												
Flush, Pressure Test, Chlorinate (Stage 3)																												
Reconnect Services (Stage 3)																												
Remove Temporary Water (Stage 3)																												
Road Coring (Stages 2 & 3)																												
Subgrade Prep, Sub-Base & Base Install(Stages 2 & 3)																												
Concrete Installation (Stages 2 & 3)																												
Paving (Stages 2 & 3)																												
Line Painting (Stages 2 & 3)																												
Clean-Up/Winterize/Partial De-Mobilization																												
CIPP - Measure & Prep																												
CIPP - Order & Fabricate Materials																												
CIPP Testing & Inspection																												

BULLIN CONSTRUCTION CO.

Water Main Replacement Project

Town of Gravelbourg / Ville de Gravelbourg

Task / Operation	May-26																													
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31
	F	Sa	Su	M	T	W	Th	F	Sa	Su	M	T	W	Th	F	Sa	Su	M	T	W	Th	F	Sa	Su	M	T	W	Th	F	Sa	Su
Mobilization																														
Traffic Accomodation																														
Isolation Valve Installs (Stages 2 & 3)																														
Sanitary Spot Repairs																														
CIPP Install & Spot Repair																														
Mill Asphalt (Stages 2 & 3)																														
Install Temporary Water (Stage 2)																														
Dual Water Main Install (Stage 2)																														
Flush, Pressure Test, Chlorinate (Stage 2)																														
Reconnect Water Main at Duprat Street(Stage 2)																														
Reconnect Services (Stage 2)																														
Tie-In Dual Water Mains at WTP (Stage 2)																														
Remove Temporary Water (Stage 2)																														
Install Temporary Water (Stage 3)																														
Cap Existing Water Main (Stage 3)																														
Water Main Install (Stage 3)																														
Flush, Pressure Test, Chlorinate (Stage 3)																														
Reconnect Services (Stage 3)																														
Remove Temporary Water (Stage 3)																														
Road Coring (Stages 2 & 3)																														
Subgrade Prep, Sub-Base & Base Install(Stages 2 & 3)																														
Concrete Installation (Stages 2 & 3)																														
Paving (Stages 2 & 3)																														
Line Painting (Stages 2 & 3)																														
Clean-Up/Winterize/Partial De-Mobilization																														
CIPP - Measure & Prep																														
CIPP - Order & Fabricate Materials																														
CIPP Testing & Inspection																														

BULLIN CONSTRUCTION CO.

Water Main Replacement Project

TOWN OF / VILLE DE Gravelbourg

Task / Operation	Jun-26																												
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30
	M	T	W	Th	F	Sa	Su	M	T	W	Th	F	Sa	Su	M	T	W	Th	F	Sa	Su	M	T	W	Th	F	Sa	Su	M	T
Mobilization																														
Traffic Accomodation																														
Isolation Valve Installs (Stages 2 & 3)																														
Sanitary Spot Repairs																														
CIPP Install																														
Mill Asphalt (Stages 2 & 3)																														
Install Temporary Water (Stage 2)																														
Dual Water Main Install (Stage 2)																														
Flush, Pressure Test, Chlorinate (Stage 2)																														
Reconnect Water Main at Duprat Street (Stage 2)																														
Reconnect Services (Stage 2)																														
Tie-In Dual Water Mains at WTP (Stage 2)																														
Remove Temporary Water (Stage 2)																														
Install Temporary Water (Stage 3)																														
Cap Existing Water Main (Stage 3)																														
Water Main Install (Stage 3)																														
Flush, Pressure Test, Chlorinate (Stage 3)																														
Reconnect Services (Stage 3)																														
Remove Temporary Water (Stage 3)																														
Road Coring (Stages 2 & 3)																														
Subgrade Prep, Sub-Base & Base Install (Stages 2 & 3)																														
Concrete Installation (Stages 2 & 3)																														
Paving (Stages 2 & 3)																														
Line Painting (Stages 2 & 3)																														
Clean-Up/Winterize/Partial De-Mobilization																														
CIPP - Measure & Prep																														
CIPP - Order & Fabricate Materials																														
CIPP Testing & Inspection																														

BULLIN CONSTRUCTION CO.

Water Main Replacement Project

TOWN OF / VILLE DE Gravelbourg

Task / Operation	Jul-26																													
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31
	W	Th	F	Sa	Su	M	T	W	Th	F	Sa	Su	M	T	W	Th	F	Sa	Su	M	T	W	Th	F	Sa	Su	M	T	W	T	F
Mobilization																															
Traffic Accomodation																															
Isolation Valve Installs (Stages 2 & 3)																															
Sanitary Spot Repairs																															
CIPP Install																															
Mill Asphalt (Stages 2 & 3)																															
Excavation, Remove Existing Structure																															
Dual Water Main Install (Stage 2)																															
Flush, Pressure Test, Chlorinate (Stage 2)																															
Reconnect Water Main at Duprat Street(Stage 2)																															
Reconnect Services (Stage 2)																															
Tie-In Dual Water Mains at WTP (Stage 2)																															
Remove Temporary Water (Stage 2)																															
Install Temporary Water (Stage 3)																															
Cap Existing Water Main (Stage 3)																															
Water Main Install (Stage 3)																															
Flush, Pressure Test, Chlorinate (Stage 3)																															
Reconnect Services (Stage 3)																															
Remove Temporary Water (Stage 3)																															
Road Coring (Stages 2 & 3)																															
Subgrade Prep, Sub-Base & Base Install(Stages 2 & 3)																															
Concrete Installation (Stages 2 & 3)																															
Paving (Stages 2 & 3)																															
Line Painting (Stages 2 & 3)																															
Clean-Up/Winterize/Partial De-Mobilization																															
CIPP - Measure & Prep																															
CIPP - Order & Fabricate Materials																															
CIPP Testing & Inspection																															